

## BOKARO STEEL PLANT, BOKARO

### Details of CSR Projects during the quarter October-December, 2014

#### New work orders issued during the quarter ending December, 2014

**(Rs in Lakhs)**

<b>SN</b>	<b>Work Description</b>	<b>Value of Work</b>	<b>Start date</b>	<b>Exp. Date of Completion</b>
1	Electrical work in the extended building at Sarva Swasthya Kendra, Sector- 5	1.90	Oct'14	Jan'15
2	Initiation of miscellaneous civil works in peripheral villages and other CSR sites	6.62	Dec'14	Dec'15
3	Initiation of miscellaneous civil works work in peripheral villages and other CSR sites	2.84	Dec'14	Dec'15

**Ongoing works till the quarter ending December, 2014****( Rs. in Lakhs)**

<b>Sl. No.</b>	<b>Work Description</b>	<b>Value of Work</b>	<b>Start date</b>	<b>% of work completed</b>	<b>Expenditure incurred</b>	<b>Exp. Date of Completion</b>
1	Catering service at BSKV III/D & BSBV IX/B under Mid day meal (MDM) provision	34.08	Jun'14	Ongoing	11.32	Jun'15
2	Supply of school uniform to students of Class I to X at BSKV III/D & BSBV IX/B for academic session 2014-15	8.96	May'14	95%	Nil	Jan'15
3	Annual repairing & maint. of India mark II/III Hand pumps installed by BSL in peripheral village of B S City	14.30	May'13	100%	46.05	-
4	Renovation of Sarva Swasthya Kendra at Sector – 5	54.73	Jul'12	90%	31.10	Jan'15