

Name of Plant/unit: SAIL/ Bokaro Steel Plant

Details of CSR schemes / Projects for the quarter ending September

New work orders issued during the quarter Q1 (April to June 13)

Location	Work description	Value of Work(Lacs)	Start date	Exp. Completion date
NH-23 to Siwandih garga bridge, Bokaro	Widening of road from NH-23 to Siwandih Garga Bridge (Work being done by PWD Deptt, Govt. of Jharkhand)	571600.00	24/5/13	23/3/14
Mahila Udyog Kendra, Sector IV	Machines and equipment procurement from M/s Jharcraft for Silk yarn Spinning and reeling project	1371709.00	16.6.13	Continuous
Bokaro Steel City	Supply of Mid-Day meal at Bokaro Steel KalyanVidyalaya, Sector IIID and Bokaro Steel Balika Vidyalaya, Sector IX B	3408077.70	4/6/2013	3/6/14
Peripheral Villges	Annual repair and Maintenance of India Mark II/III Handpumps	1430237.82	20.5.13	19.5.2014
Peripheral Villges	Installation of new handpumps in peripheral villages	1350181.21	22.5.2013	21.5.2014
Kurmidih	Repair of road from railway bridge to BIADA via Kurmidih	2094907.06	28.05.2013	31.12.13
Ranipokhar	Renovation of Ranipokhar pond	431926.31	24.06.2013	31.12.13
Bokaro Steel City	Renovation of toilet at AVVK	145552.73	30.06.2013	31.08.2013

Ongoing works (Till 30.06.2013)

Location	Work description	Value of Work(Lacs)	Start date	% of work completed	Expenditure incurred	Expected completion date
Bokaro Steel Balika Vidyalaya, Sctor IX B	Construction of lab at Balika Vidyalaya	1353527.75	22/9/12	90%	755406.88	18/8/13
Tupkadih	Construction of bituminous road from Tupkadih market to station road	2157514.73	20/9/12	90%	00.00	30/11/13

New work orders issued during the quarter Q2 (July to Sept 13)

Location	Work description	Value of Work(Lacs)	Start date	Exp. Completion date
Bokaro Steel City	Supply of tables and benches for Dining Hall at Bokaro Steel kalyan Vidyalaya, Sector IIID,	117277.00	14/09/13	24/09/13
Deoghar	Maintenance of Deoghar Dharamshala	130469.00	16/7/13	25/7/13
Bokaro Steel City	Supply of books at Bokaro Steel Kalyan Vidyalaya, Sector III D and Bokaro Steel Balika Vidyalaya, Sector IX B	761668	6.7 13	16.7.13
Bokaro Steel City	Supply of stationaries at Bokaro Steel Kalyan Vidyalaya, Sector III D and Bokaro Steel Balika Vidyalaya, Sector IX B	192054	8.7.13	16.7.13

Ongoing works (Till 30.09.2013)

Location	Work description	Value of Work(Lacs)	Start date	% of work completed	Expenditure incurred	Expected completion date
Bokaro Steel City	Renovation of toilet at Asha Lata Viklang Kendra, Sector-V	145552.73	15/6/13	100%	0.00	31/8/13
Bokaro Steel City	Renovation of Sarva Swasthya Kendra	4802712.88	16/9/13	0.5%	1.60	15/5/14
Bokaro Steel City	Construction of lab at Balika Vidyalaya	1353527.75	22/9/12	100%	411053.00	18/8/13
Tupkadih	Construction of bituminous road from Tupkadih market to station road	2157514.73	20/9/12	90%	00.00	30/11/13