



Name of Plant/unit: Bokaro Steel Plant

Details of CSR schemes / Projects for the quarter ending 31/03/2012

New work orders issued during the quarter (Jan'12 to March'12)

Location	Work description	Value of Work(Lacs)	Start date	Exp. Completion date
Sector - 5, B.S.City	Construction of approach road and gate at AVVK working for the empowerment of differently abled children. Sector-5,	947401.78	01.02.2012	31.03.2012
Siwandih	Construction of retaining wall at Garib Nawaj hostel at Siwandih	444146.70	20.01.2012	19.03.2012
Tupkadih	Construction of Bituminous road from Tupkadih Market to Station road	1723745.21	01.03.2012	31.07.2012
Bansgora	Construction of two rooms at Bansgora High School	537377.71	01.03.2012	31.05.2012
Amdiha	Construction of four rooms at Amdiha School	711761.01	10.03.2012	09.07.2012

Ongoing works (Till March, 12)

Location	Work description	Value of Work(Lacs)	Start date	% of work completed	Expenditure incurred (Lacs)	Expected completion date
Peripheral Area (South)	Installation of 29 nos. of Handpumps	`8.64	27.05.2010	62 %	`4.53	30.6.2012
-- do - (East)	Installation of 30 nos. of Handpumps	`9.17	-- do --	60 %	`4.66	-- do --
-- do - (Western)	Installation of 40 nos. of Handpumps	`11.91	-- do --	63 %	`6.95	-- do --
B.S City	Repairing & Painting of Bal Mandir (A primary school run by Mahila Samity, Bokaro for children of underprivileged family)	`2.454	01.12.2011	95%	Approx `2.06	31.5.2012
B.S City	Construction of brick work & grill around covered shed at Chinmaya Mission	`2.266	05.01.2012	90%	Aprox `2.00	31.5.2012
Sector - 5, B.S.City	Construction of approach road and gate at AVVK working for the empowerment of differently abled children. Sector-5,	`9.47	01.02.2012	85%	Approx `6.27 lakh	31.5.2012
Siwandih	Construction of retaining wall at Garib Nawaj	`4.44	20.01.2012	95%	Approx `4.25	31.5.2012

	hostel at Siwandih					
Bansgora	Construction of two rooms at Bansgora High School	5.37	13.3 .2012	25%	Nil	30.6.2012