

## BOKARO STEEL PLANT, BOKARO

### Details of CSR schemes / Projects during October-December, 2016

#### New works undertaken during October-December, 2016:

(Rs. In

Lakh)

Work Description	Value of Work	Start date	Exp. Date of Completion
Rate contract for Maintenance of BSL school building (Part-1)	5.71	Jun'16	Jun'18
Rate contract for Maintenance of BSL school building (Part-2)	2.45	Jun'16	Jun'18
Supply of Uniform Cloth for students of Bal Mandir & S S Mandir for session 2016-17	1.11	Oct'16	Oct'16

#### Ongoing works during October-December, 2016:

(Rs. In Lakh)

Work Description	Value of Work	Start date	% Work completion	Amount Spent	Exp. End Date
Providing Mid day Meal for students of Kalyan Vidyalaya and Balika Vidyalaya	55.70	Jan'16	90	27.74	Jul'16
Construction of Six toilets in Peripheral schools	22.92	Jul'16	5	59.04	Mar'17
Installation of new Hand-pumps in Peripheral Villages	69.86	Jan'16	90	61.78	Jan'17
Installation of new Hand-pumps in Peripheral Villages	29.87	Jun'15	90	27.45	Jan'17