

Salem Steel Plant,Salem

Details of CSR Projects undertaken during Jan17 - Mar17

New work orders issued during Jan, 2017 - Mar, 2017

(Amount in Lakhs)

Work description	Value of Work	Start date	Completion date
Up-liftment of Women folk through Multi-Skilled Garment Technician training.	3.25	Oct'16	Mar'17
Construction of boys & girls Toilet with 1 Sintex Tank of 1000 ltrs capacity at G.T.R.Hr.Sec.School Karumandurai, Salem Disrtict.	14.30	Jan'17	Mar'17
Construction of Community Hall with all facilities at Poolampatty in Edapadi Taluk of Salem District.	22.52	Jan'17	Mar'17
Construction of Anganwadi Building at Dasanaickenpatti Village (AR Colony) Pagalpatti Panchayat in Omalur Taluk of Salem District.	8.40	Jan'17	Mar'17
Providing Borewell with Motor at Tharavukkadu Village, Aariya Goundampatty panchayat, Salem District.	2.60	Feb'17	Mar'17

Ongoing works during Jan, 2017 - Mar, 2017

(Amount in Lakhs)

Work description	Work Value	Start date	% Work done	Amount Spent	Exp. End Date
Up-liftment of Women folk through Multi-Skilled Garment Technician training.	3.25	Oct'16	100	3.10	Mar'17
Construction of boys & girls Toilet with 1 Sintex Tank of 1000 ltrs capacity at G.T.R.Hr.Sec.School Karumandurai, Salem Disrtict.	14.30	Jan'17	20	14.30	Mar'17
Construction of Community Hall with all facilities at Poolampatty in Edapadi Taluk of Salem District.	22.52	Jan'17	20	22.52	Mar'17
Construction of Anganwadi Building at Dasanaickenpatti Village (AR Colony) Pagalpatti Panchayat in Omalur Taluk of Salem District.	8.40	Jan'17	90	8.40	Mar'17
Providing Borewell with Motor at Tharavukkadu Village, Aariya Goundampatty panchayat, Salem District.	2.60	Feb'17	90	2.60	Mar'17