



**Name of Plant/unit: Bokaro Steel Plant**

**Details of CSR schemes / Projects for the quarter ending 31/12/2011**

**New work orders issued during the quarter (Oct, 11 to Dec, 11)**

Location	Work description	Value of Work(Lacs)	Start date	Exp. Completion date
B.S City	Repairing & Painting of Bal Mandir (A primary school run by Mahila Samity, Bokaro for children of underprivileged family)	` 2.454	01.12.2011	31.01.2012
B.S City	Construction of brick work & grill around covered shed at Chinmaya Mission	` 2.266	05.01.2012	31.03.2012
Peripheral Area	Bokaro Gramin Archery Competition-2012	` 1.695	07.01.2012	15.01.2012

**Ongoing works (Till Dec, 11)**

Location	Work description	Value of Work(Lacs)	Start date	% of work completed	Expenditure incurred	Expected completion date
Kalpathar(Chas)	Const. of 4 room School building(new).	` 8.65	20.10.2010	85 %	` 7.07	31.01.2011
Peripheral Area (South)	Installation of 29 nos. of Handpumps	` 8.64	27.05.2010	62 %	` 4.53	31.03.2012
-- do -- (East)	Installation of 30 nos. of Handpumps	` 9.17	-- do --	60 %	` 4.66	-- do --
-- do -- (Western)	Installation of 40 nos. of Handpumps	` 11.91	-- do --	63 %	` 6.95	-- do --