

**STEEL AUTHORITY OF INDIA LIMITED
SALEM STEEL PLANT
Salem-636013**

Annexure-I

Details of CSR Schemes / Projects for the Quarter ending Sep'12 (2012-13)

SAIL Unit : SALEM STEEL PLANT, SALEM

I - New work orders issued during the Qtr-II

(Rs. in lakhs)

Sl. No.	LOCATION	WORK DESCRIPTION	Value of work In (Rs.)	Completion Period	
				Start date	Completion date
1	Peripheral villages Pavalathanoor & Ellampillai	Cultural competitions for peripheral school children	1.17	24.08.12 & 07.09.12	24.08.12 & 07.09.12

ANNEXURE-II**II- Ongoing works Qtr.-II**

(Rs. in lakhs)

S. No.	Location	Work Description	Value of work in Rs.	Actual Start date	% of work completed	Expenditure incurred in Rs.	Expected Completion date
1	Murungapatti Panchayat	Anganwadi-cum-Noon meal Building at PUES	05.90	Mar'12	70	0.65	Sep'12
2	Maramangalathupatti Panchayat	Community hall	17.85	Mar'12	30	2.35	Sep'12
3	Thuttampatty & Athikattanoor.	Furniture to PUES	01.20	Jul'11	100	1.20	Completed
4	SSP Main Hospital-RCH	2 nos Hospital Cot (four section) with Matress & 2 nos Bed side locker.	01.17	Apr'11	100	1.17	Completed

**T.KALYANASUNDARAM
AGM (CSR)**