



<b>SAIL Unit- CMO</b>						
<b>Information for Quarter -1 of 2012-13 ending on 30/06/2012</b>						
<b>Ongoing works</b>						
<b>Location</b>	<b>Work description</b>	<b>Value of work in Rs.</b>	<b>Actual Start date</b>	<b>% of work completed</b>	<b>Expenditure incurred in Rs.</b>	<b>Expected completion date</b>
Simla, HP	Sponsoring construction of retaining wall of River Sutlej from Drahi Mohalla to Hanuman Ghat	6000000	27.8.10	35 % (2nd- 3rd phase work order issued)	6000000	31.3.13
Pratapgarh, UP	Installation of 100 India Mark II handpumps	2545400	18.8.11	96	2545400	31.8.12
Barabanki, UP	Installation of 300 nos. Solar street lights	7155300	12.7.11	89	3219885	31.8.12
Barabanki, UP	Construction of 25 Class rooms	19950000	29.06.11	80	16309982	31.8.12
Gonda & Barabanki, UP	Construction of additional 8 class rooms	6384000	2.8.11	88	5589740	31.8.12
Barabanki & Other District of UP	Distribution of 4000 solar lanterns to Class X & XII students	12000000	5.9.11	0	8008000	NA
Kolkata	Sponsoring construction of a stair-case, construction including augmentation of overhead tanks, underground tanks, treatment of roof with roof tiles at the existing building of Bidhan Nagar Chhatrabas Trust, Salt Lake, Kolkata	697720	21.9.11	60	241319	30.9.12
Begampur, Hooghly, WB.	Sponsoring of construction and extension of laboratories and additional class rooms of Begampur High School, Begampur, Hooghly, WB.	784000	21.9.11	80	469944	30.9.12
Barabanki, UP	Up gradation of approximately 2.4 km road viz., Khadanja Sampark Marg from Safdarganj – Dariyabad road to Muskabad via Biroli in Dist. Barabanki, UP	5128207	21.10.11	99	4358000	30.6.12

Barabanki, UP	Sponsoring construction of two class rooms and toilet block at DAV Girls' Middle School, Barabanki, UP	1700576	31.10.11	75	1086700	31.8.12
Barabanki, UP	Sponsoring construction of one additional class room at the premise of Radhakrishna Ram Hazari Inter College, Barabanki, UP	760054	8.11.11	60	414000	31.8.12
Moradabad , Unnao and Pratapgarh	Sponsoring installation of 600 hand pumps in the districts of Gonda, Barabanki, Lakhimpur, Moradabad, Unnao and Pratapgarh in UP	1830000	31.10.11	25	1564200	31.3.13
Gonda & Barabanki	Sponsoring construction of 14 more (additional) class rooms (Phase III) , in the districts of Gonda and Barabanki through HSCL	1117200	15.11.11	80	7909400	31.12.12
Barabanki, Basti & Siddharthnagar of UP	Sponsoring construction of 20 additional class rooms (Phase IV) in 19 schools in Barabanki, Basti and Siddharthnagar districts of UP	1596000	9.12.11	60	9124400	31.3.13
Barabanki, UP	Sponsoring construction of a bridge on Ghazipur-Dariyabad Road in District Barabanki, UP through UPPWD	1461500	9.12.11	Tender finalised. Some Changes in Bridge design, that will be completed within two weeks.	4384500	31.3.13
Barabanki, UP	Sponsoring construction of 9 additional class rooms (Phase V) in schools in Barabanki district of UP through HSCL	7182000	15.12.11	60	4704350	31.3.13
Mirati, Birbhum, WB	Sponsoring construction of a school building of Mirati Junior High School, Mirati, Birbhum, WB	1307000	27.2.12	50	653500	31.12.13

Kolkata,	Sponsoring a Computerized 21 Header Embroidery Machine to Institute for Handicapped and Backward People, Behala, Kolkata, WB	1897480	27.2.12	20	0	31.12.13
----------	--	---------	---------	----	---	----------

<b>New Work Orders</b>				
<b>Location</b>	<b>Work Description</b>	<b>Value of work in (Rs.)</b>	<b>Completion period</b>	
			Start date	Completion date
No Project				