

Central Marketing Organisation, Kolkata

Details of CSR schemes / Projects during October - December, 2013

New works undertaken during October - December, 2013

S N	Work Description	Start date	Work Value	Exp.End date
1	100 solar street lights in Barabanki, UP through UP NEDA	Oct'13	2145000	Mar'14
2	Organising Health camp in Lifeline Express in Gonda, UP with the help of Impact India Foundation, Mumbai	Nov'13	7000000	Nov'13
3	Construction of Boundary wall with steel gate and providing furniture in DAV Girls Middle schools in Barabanki	Nov'13	306250	Mar'14
4	Construction of the first floor of the Annexed school building of Dankuni Siddiquia Senior Madrasah, Dankuni, Hooghly, WB	Nov'13	922122	Mar'14
5	Distribution of 500 relief packets to the victims of Muzaffarnagar riots in UP	Dec'13	1088850	Dec'13

Ongoing CSR Projects during October - December, 2013

S N	Work description	Work Value	Start date	Completion %	Amount Spent	Exp.End date
1	Construction of 25 Class rooms, Barabanki	19950000	Jun'11	90	16309982	Mar'14
2	Construction of addl classroom at Radhakrishna Ram Hazari Inter College, Barabanki, UP	760054	Nov'11	90	414000	Mar'14
3	Installation of 600 hand pumps in Gonda, Barabanki, Lakhimpur, Moradabad, Unnao and Pratapgarh in UP	18300000	Oct'11	80	15642000	Mar'14
4	Construction of 14 more (additional) class rooms (Phase III) , in the districts of Gonda and Barabanki through HSCL	11172000	Nov'11	85	8379000	Mar'14
5	Construction of 20 addl classrooms (Phase IV) in 19 schools in Barabanki, Basti and Siddharthnagar UP	15960000	Dec'11	90	10221650	Mar'14
6	Construction of a bridge on Ghazipur-Dariyabad Road in District Barabanki, UP through UPPWD	16464000	Dec'11	100	16464000	-

Ongoing CSR Projects during October - December, 2013

S N	Work Description	Work Value	Start date	Completion %	Amount Spent	Exp.End date
7	Construction of 9 addl classrooms (Phase V) in schools in Barabanki through HSCL	7182000	Dec'11	85	5386500	Mar'14
8	Construction of 15 Class rooms at Gonda & Balrampur.	11445000	Sept'12	50	7731000	Mar'14
9	Construction of One community centre at Pakri buhari, Gaindas Bujurg, Balrampur	3845000	Oct'12	50	961250	Mar'14
10	Construction of two roads in Gonda	7986000	Nov'12	70	5434500	Mar'14
11	Construction of seven roads in Gonda	15520000	Nov'12	80	10093000	Mar'14
12	Repair /restoration of the Road Bridge at Fhaguyia, Balrampur	11345000	Jan'13	30	11345000	Jun'14
13	Installation of 200 Solar Street Lights in Gonda	4770200	Jan'13	50	2981290	Mar'14
14	Installation of 200 handpumps in Siddarthnagar	6566000	Jan'13	50	6566000	Mar'14
15	Installation of 200 Solar Street Lights in Gonda	4020200	Apr'13	25	4020200	Mar'14
16	Installation of 300 Solar Street Lights in Gonda	7155300	Jun'13	100	3220000	-
17	Construction of 26 classrooms in Gonda	19838000	Jun'13	10	4959500	Mar'14
18	Construction of 10 classrooms in Gonda	7630000	Jul'13	10	1907500	Jun'14
19	Installation of 100 handpumps in Hardoi	2690000	Aug'13	65	2690000	Mar'14
20	Reconstruction of Benipur Primary School, Vill- Benipur, Dt.- Hooghly	640000	Oct'12	100	640000	-