



Name of unit: SAIL, RMD

Details of CSR schemes / Projects for the quarter ending 31/12/2011

New work orders issued during 3rd quarter (Oct - Dec, 2011)

Location	Work description	Value of Work(Lacs)	Start date	Exp. Completion date
Barsua Iron Mines (BIM)				
Bahamba	Construction of Community centre at Bahamba Basti	3.66	24.12.2011	23.02.2012
Barsua Valley (B/V)	Construction of Friday market area of B/V	4.56	26.12.2011	08.04.2012
Saraswati Sishu Mandir at B/V	Construction of 03 nos. of class room at Saraswati Sishu Mandir at B/V	5.76	01.11.2011	31.01.2011
Sashyakela G.P.	10 nos. of tubewell at Sashyakela Gram Panchayat area	9.98	02.12.2011	01.02.2012
Gua Ore Mines (GOM)				
	No Work Order issued during Oct – Dec, 2011			

Meghahatuburu Iron Ore Mines (MIOM)				
Baraiburu, Kalaita & Kumdih	Drilling of 03 nos. bore well with hand pump arrangement	7.32	02.12.11	01.01.12 Completed
Kuteshwar Limestone Mines (KTR)				
Gairtalai	Construction of 01 no. CGI sheet roofing vehicle shed and providing PVC tank at Gairtalai High School	1.94	05.01.12	04.03.12

Location	Work description	Value of Work(Lacs)	Start date	Exp. Completion date
Kalta Iron Mines (KIM)				
	No Work Order issued during Oct – Dec, 2011			
Bhawanathpur Limestone Mines (BNP)				
	No Work Order issued during Oct – Dec, 2011			
Monoharpur Ore Mines (MOM)				
Chiria	Repair of moorum road from Chiria to Ankua	1.60	28.11.11	27.12.11
Chiria	Construction of Boundary wall of middle school at Binua village	4.31	07.12.11	06.03.12
Chiria	Construction of Boundary wall of middle school at Dhobil village	3.86	12.12.11	11.03.12
Chiria	Installation of 8 nos. of hand pumps at Dhobil and other peripheral villages	4.11	23.12.11	22.03.12
Chiria	Construction of brick boundary wall of primary school at Mamar village	2.57	31.12.11	30.03.12
Chiria	Providing bicycles	1.66	30.11.11	01.12.11
Bolani Ore Mines (BOM)				
Bolani Basti	Construction of 01 no. of deep bore well with pump set under Bolani Panchayat	7.68	10.01.12	09.04.12
Market area under Balagoda	Construction of 01 no. of deep bore well with pump set under Balagoda Panchayat			

Panchayat				
Bolani Basti near CISF Camp	Provision of overhead tank at Bolani Panchayat & extension of pipe line up to OMC hutting	15.12	07.10.11	06.02.12
Bolani Basti near Bolani Basti School	Cleaning of MIP dam at Bolani Basti near Bolani Basti School	1.81	17.11.11	20.12.11
Balagoda Upgraded High School	Construction of 02 nos. of toilet with 02 nos. of urinal for girl students in Balagoda Upgraded high school	2.67	01.10.11	31.01.12
Near JNRC under Balagoda Panchayat	Stage sitting arrangement for Public hearing near JNRC	2.26	21.10.11	24.10.11 Completed
Balagoda village	Repair and maintenance of wing wall of Karo bridge	1.79	12.12.11	11.01.12 Completed

Ongoing works (Till Dec, 2011)

Location	Work description	Value of Work(Lacs)	\$ % of work completed	Expenditure incurred	Expected completion date	
Barsua Iron Mines (BIM)						
Tantra U.P. School, Study Centre	Posting of temporary teachers – 03 nos. and 01 tuition teachers	1.10	01	Continuous in nature	0.81	31.03.12
Tantra	Development of bathing ghat at two points	2.08	25	80%	-	31.01.12
Tantra	A community hall for ladies (20'x40')	4.50	27	75%	-	31.01.12
Tantra	Water supply system to Tantra village	7.26	05	80%	-	31.01.12
Tantra	Development and maintenance of fruit bearing	2.00	01	Continuous in nature	1.53	31.03.12

	orchard at Tantra					
Taldihi and Bendriloda, Bahamba, Dengula and Sashyakela U.P. School	Posting of temporary teachers – 10 nos.	2.50	01	Continuous in nature	1.70	31.03.12
Bahamba	Income generation programme for Bahamba village	2.00	00	25%	-	28.02.12
Gua Ore Mines (GOM)						
Guasai village	Provision of individual toilet at Model Steel Village – 28 nos.	8.73	16	80%	7.00	31.01.12
Guasai village		1.90	11	70%	1.30	31.01.12
Meghahatuburu Iron Ore Mines (MIOM)						
Kalaita	Provision of 02 nos. of culverts at Kalaita village	6.70	29	100%	3.55	28.11.11
Baraiburu, Kalaita & Kumdih	Drilling of 03 nos. bore well with hand pump arrangement	7.32	02	100%	7.32	01.01.12 Completed

Location	Work description	Value of Work(Lacs)	\$ % of work completed	Expenditure incurred	Expected completion date	
Kuteshwar Limestone Mines (KTR)						
Gairtalai	Repair & Mintenance of	16.73	20	50%	-	20.01.12

	Bituminous road (1.8 km) in MSV					
Gairtalai	Construction of 01 no. CGI sheet roofing vehicle shed and providing PVC tank at Gairtalai High School	1.94	0	-	-	04.03.12
Kalta Iron Mines (KIM)						
Roxy siding	Construction of Rest Shelter, Creche and Toilets at Roxy siding	1.80	0	-	-	31.03.12
Kalta Munda Basti, Toda colony, Girija Tola, Toda Sewashrama Role Camp, Jhirpani Mission, Roxy, Mahuldiha	Payment of teaching staff in periphery schools	1.02	-	-	-	-
Bhawanathpur Limestone Mines (BNP)						
-	-	-	-	-	-	-
Monoharpur Ore Mines (MOM)						
Chiria	Repair of moorum road from Chiria to Ankua	1.60	28	100%	-	27.12.11
Chiria	Construction of Boundary wall of middle school at Binua village	4.31	07	30%	-	06.03.12
Chiria	Construction of Boundary wall of middle school at	3.86	12	10%	-	11.03.12

	Dhobil village					
Chiria	Installation of 8 nos. of hand pumps at Dhobil and other peripheral villages	4.11	23	95%	-	22.03.12
Chiria	Construction of brick boundary wall of primary school at Mamar village	2.57	31	-	-	30.03.12
Chiria	Providing bicycles	1.66	30	100%	1.66	-

Location	Work description	Value of Work(Lacs)	% of work completed	Expenditure incurred	Expected completion date
Bolani Ore Mines (BOM)					
Bolani Basti	Construction of 01 no. of deep bore well with pump set under Bolani Panchayat	7.68	100	-	09.04.12
Market area under Balagoda Panchayat	Construction of 01 no. of deep bore well with pump set under Balagoda Panchayat				
Bolani Basti near CISF Camp	Provision of overhead tank at Bolani Panchayat & extension of pipe line up to OMC hutting	15.12	07		06.02.12
Bolani Panchayat & Balagoda Panchayat	Construction / Repairs of 03 nos. open well at Kolho Bast, Nimitur, Tatibag, Munda Sahi Basti, W-hutting etc. of Balagoda Panchayat and Bolani	4.72	19	-	18.07.10
Bolani & Balagoda Panchayat	Organizing health camps, periodic medical check ups, family planning camp, eye camps and	40.00	01	29.00	Continuous in nature

	other medical and health care services					
Bolani Basti near Bolani Basti School	Cleaning of MIP dam at Bolani Basti near Bolani Basti School	1.81	17	50%	-	20.12.11
Bolani Basti Schhol & Balagoda Upgraded High School	Literacy programme for Bolani Basti School & Balagoda Upgraded School	2.04	17	-	1.00	Continuous in nature
Balagoda Upgraded High School	Construction of 02 nos. of toilet with 02 nos. of urinal for girl students in Balagoda Upgraded high school	2.67	01	80%	1.07	31.01.12
Balagoda Panchayat	Construction / repairs of 02 nos. deep bore well at Adivasi club and Birsa club of Kolho basti near Vishnu Mandir of Bolani T/ship & Gurudwara Hutting etc.	2.60	03	-	-	02.03.11
Balagoda Village	Repair and maintenance of wing wall of Karo bridge	1.79	12	-	-	11.01.12