

Rourkela Steel Plant

Details of CSR Projects undertaken during the quarter July – Sept, 2014

New work orders issued during the quarter July - Sept, 2014

Work description	Value of Work (Lacs)	Start date	Exp. Completion date
Project Hastakharga, DMJS, Rkl	43.18	April, 14	March, 15
Gynaec ward at Rourkela Govt . Hospital, Rourkela	167.38	Sept, 14	Feb, 16
Attendant Rest Shed near IGH, Rourkela	53.97	Sept, 14	March, 15

Ongoing works till the quarter July - Sept, 2014

Work description	Value of Work	Start date	% of work completed	(Rs/Lakhs)	
				Expenditure incurred	Expected completion date
Operation of free health centres at Jalda & Chikatmati	25.00	Dec, 12	89	22.40	Feb, 14
Constn. Of road at Jhandapahad R S colony	99.00	Jan, 14	19	18.78	Jan, 15
Constn. of bathing ghat approach at Jhirpani	6.95	May, 14	90	06.25	Oct, 14
Operation of bi-weekly medical camps at 33 village locations of RSP periphery	53.51	June, 14	30	16.00	June, 15
Project Hastakharga, DMJS, Rkl	43.18	Apr, 14	48.5	21.00	Mar, 15