

BOKARO STEEL PLANT, BOKARO

Ongoing Works during July-September, 2015

(Rs/Lakhs)

S N	Work Description	Work Value	Start date	Comp- letion %	Amount Spent	End Date
1	Operation & Maintenance of Toilets in Govt Schools situated in peripheral Villages OF Bokaro under Swachh Bharat Abhiyan	33.34	Aug'15	17%	Nil	Jul'16
2	Rate Contract for miscellaneous civil work in peripheral villages	6.62	Dec'14	40%	Nil	Dec'15
3	Rate Contract for miscellaneous civil work in peripheral villages	2.84	Dec'14	45%	Nil	Dec'15
4	Maintenance of BSL school buildings (Part I)	14.42	Apr'15	100%	8.94	Jul'15
5	Maintenance of BSL school buildings (Part II)	6.18	Apr'15	100%	4.1	Jul'15
6	Annual repair & maintenance of hand-pumps in peripheral villages	15.44	Apr'15	40%	Nil	Apr'16
7	Repair of Road of Bharra Colony (Small bridge-link road through Kabristan)	14.23	Apr'15	100%	6.81	Sept'15
8	Repair of Road of Bhojpur Colony (Sector - I/B - Bridge)	7.98	Apr'15	100%	7.98	Aug'15