

Bokaro Steel Plant, Jharkhand

Details of CSR Projects undertaken during the quarter January-March, 2015

Projects undertaken during the quarter ending March, 2015

(Rs. In Lakhs)

Sl. No.	Work description	Value of Work	Start date	Work completed %	Amount spent	Completion date
1	Construction of Toilet in Govt. schools situated in Peripheral Villages	441.67	Jan'15	5	70.19	May'16
2	Maintenance of BSL school buildings (Part I)	14.42	Apr'15	70	NA	July'15
3	Maintenance of BSL school buildings (Part II)	6.18	Apr'15	30	NA	July'15
4	Repair and Maintenance of school building of Bokaro Steel Balika Vidyalaya, Sector-9	5.99	Apr'15	NA	NA	July'15

Ongoing works till the quarter ending March, 2015

(Rs. In Lakhs)

Sl No	Project/work Description	Value of Work	Start date	Amount Spent	% Work completed	Completion month
1	Miscellaneous civil work in peripheral villages and other CSR sites	6.62	Dec'14	Nil	20%	Dec'15
2	Miscellaneous civil work in peripheral villages and other CSR sites	2.84	Dec'14	Nil	20%	Dec'15
3	Catering Service at BSKV III/D & BSBV IX/B under Mid day meal (MDM) provision	34.08	Jun'14	2003720	Ongoing	Jun'15
4	Renovation of Sarva Swasthya Kendra, Sector-5	54.73	July'14	36.98	100%	Jan'15