

**Steel Authority of India Limited
Durgapur Steel Plant
Environment Control Department**

1. Project Code :

2. Name of the Project : Installation of Bloom Caster and Coal Dust Injection (CDI) system in Blast Furnace No. 3 and 4 at Durgapur Steel Plant, Durgapur , West Bengal by M/s SAIL

3. Clearance Letter no.with date : J- 11013/396/2005-IA II (I), dated 29th March, 2007

4. **Period of Compliance Report : 01.04.2019 to 30.09.2019**

I. Specific Conditions :

S.N.	Conditions	Compliance Status															
1	The gaseous and particulate matter emissions from various units shall conform to the standards prescribed by the State Pollution Control Board. At no time, particulate emissions from the unit shall exceed 100mg/Nm ³ and all the necessary air pollution control system shall be installed. Continuous on-line monitors for particulate emissions shall be installed in stacks. Interlocking facilities shall be provided in the pollution control equipment so that in the event of the pollution control equipment not working, the respective unit(s) is shut down automatically.	<p>Bloom Caster, Ladle furnace and Coal dust injection (CDI) have been commissioned. The particulate matter emission is well below 100 mg/ Nm³ in Ladle furnace and CDI and monthly monitoring reports are being sent to CPCB & WBPCB.</p> <p>Stack emission report monitored by third party (M/s. R. V. Briggs & Co. Private Ltd.)</p> <table border="1" style="margin-left: auto; margin-right: auto;"> <thead> <tr> <th>Sl. No.</th> <th>Stack Location</th> <th>PM</th> <th>SO₂</th> <th>NO_x</th> </tr> </thead> <tbody> <tr> <td>1.</td> <td>Coal Dust Injection (CDI)</td> <td>34</td> <td>63</td> <td>34</td> </tr> <tr> <td>2.</td> <td>Ladle Furnace</td> <td>31</td> <td>58</td> <td>34</td> </tr> </tbody> </table> <p style="text-align: center;">Copy of the reports enclosed Unit : mg/Nm³</p> <p>Continuous on-line Stack monitoring system installed at Ladle furnace and CDI stacks.</p>	Sl. No.	Stack Location	PM	SO ₂	NO _x	1.	Coal Dust Injection (CDI)	34	63	34	2.	Ladle Furnace	31	58	34
Sl. No.	Stack Location	PM	SO ₂	NO _x													
1.	Coal Dust Injection (CDI)	34	63	34													
2.	Ladle Furnace	31	58	34													
	The company shall install adequate dust collection and extraction system at appropriate places to control fugitive dust emissions. Bag filters shall be provided to grinding mill. Gas cleaning plant (GCP) dust from Ladle furnace in	Dust collection and extraction systems (bag filters) have been installed at Coal Dust Injection and Ladle furnace. Dust from bag filters are being recycled through Sinter Plant. Stack emissions are well below 100 mg/Nm ³ and copies of monitoring reports by third party are enclosed.															

	Sinter plant shall be recycled. GCP/ Fume extraction system shall be installed in Ladle furnace. Dust emissions from LF stack shall be maintained within 100 mg/Nm ³ .																																																																																																
3	Ambient air quality monitoring stations shall be set up as per statutory requirement in consultation with the WBPCB. Ambient air quality including ambient noise levels shall not exceed the standards stipulated under EPA or by the State authorities. Monitoring of ambient air quality and shall be carried out regularly in consultation with WBPCB and data submitted to the CPCB and WBPCB regularly. The instruments used for ambient air quality monitoring shall be calibrated time to time.	<p>Ambient Air Quality monitoring stations are there. In addition a Continuous AAQ monitoring station has been installed. Location and specifications have been finalized in consultation with WBPCB.</p> <p>Monitoring of ambient air quality is being done through NABL accredited M/s R V Briggs & Co. Private Ltd, and the data are regularly submitted to CPCB & WBPCB.</p> <p>AAQ report monitored by third party (M/s R V Briggs & Co. Private Ltd):</p> <table border="1" data-bbox="846 581 1820 1206"> <thead> <tr> <th rowspan="2">Sl. No.</th> <th rowspan="2">Parameter</th> <th rowspan="2">Unit</th> <th colspan="4">Location</th> </tr> <tr> <th>Top of ECD Lab</th> <th>Top of ED(W) building</th> <th>Near DSTV Center</th> <th>ASP CISF Barrack</th> </tr> </thead> <tbody> <tr> <td>1</td> <td>PM₁₀</td> <td>µg/m³</td> <td>77</td> <td>70</td> <td>62</td> <td>66</td> </tr> <tr> <td>2</td> <td>PM_{2.5}</td> <td>µg/m³</td> <td>39</td> <td>41</td> <td>29</td> <td>25</td> </tr> <tr> <td>3</td> <td>SO₂</td> <td>µg/m³</td> <td>14</td> <td>17</td> <td>8</td> <td>10</td> </tr> <tr> <td>4</td> <td>NO₂</td> <td>µg/m³</td> <td>41</td> <td>38</td> <td>18</td> <td>24</td> </tr> <tr> <td>5</td> <td>Pb</td> <td>µg/m³</td> <td><0.01</td> <td>0.043</td> <td>0.023</td> <td>0.015</td> </tr> <tr> <td>6</td> <td>Benzene</td> <td>µg/m³</td> <td><1.0</td> <td><1.0</td> <td><1.0</td> <td><1.0</td> </tr> <tr> <td>7</td> <td>NH₃</td> <td>µg/m³</td> <td>26</td> <td>33</td> <td>16</td> <td>21</td> </tr> <tr> <td>8</td> <td>CO</td> <td>µg/m³</td> <td>1.04</td> <td>1.12</td> <td>0.72</td> <td>0.97</td> </tr> <tr> <td>9</td> <td>Ozone (O₃)</td> <td>µg/m³</td> <td>31</td> <td>37</td> <td>21</td> <td>28</td> </tr> <tr> <td>10</td> <td>Benzo(a) Pyrene</td> <td>Ng/m³</td> <td><0.5</td> <td><0.5</td> <td><0.5</td> <td><0.5</td> </tr> <tr> <td>11</td> <td>As</td> <td>Ng/m³</td> <td><0.25</td> <td><0.25</td> <td>0.25</td> <td><0.25</td> </tr> <tr> <td>12</td> <td>Ni</td> <td>Ng/m³</td> <td><5.0</td> <td>6.4</td> <td><5.0</td> <td><5.0</td> </tr> </tbody> </table> <p>Copies of the report enclosed.</p> <p>Ambient noise level is monitored using calibrated instrument and the results are well within the prescribed norms. Reports are regularly submitted to CPCB & WBPCB.</p>	Sl. No.	Parameter	Unit	Location				Top of ECD Lab	Top of ED(W) building	Near DSTV Center	ASP CISF Barrack	1	PM ₁₀	µg/m ³	77	70	62	66	2	PM _{2.5}	µg/m ³	39	41	29	25	3	SO ₂	µg/m ³	14	17	8	10	4	NO ₂	µg/m ³	41	38	18	24	5	Pb	µg/m ³	<0.01	0.043	0.023	0.015	6	Benzene	µg/m ³	<1.0	<1.0	<1.0	<1.0	7	NH ₃	µg/m ³	26	33	16	21	8	CO	µg/m ³	1.04	1.12	0.72	0.97	9	Ozone (O ₃)	µg/m ³	31	37	21	28	10	Benzo(a) Pyrene	Ng/m ³	<0.5	<0.5	<0.5	<0.5	11	As	Ng/m ³	<0.25	<0.25	0.25	<0.25	12	Ni	Ng/m ³	<5.0	6.4	<5.0	<5.0
Sl. No.	Parameter	Unit				Location																																																																																											
			Top of ECD Lab	Top of ED(W) building	Near DSTV Center	ASP CISF Barrack																																																																																											
1	PM ₁₀	µg/m ³	77	70	62	66																																																																																											
2	PM _{2.5}	µg/m ³	39	41	29	25																																																																																											
3	SO ₂	µg/m ³	14	17	8	10																																																																																											
4	NO ₂	µg/m ³	41	38	18	24																																																																																											
5	Pb	µg/m ³	<0.01	0.043	0.023	0.015																																																																																											
6	Benzene	µg/m ³	<1.0	<1.0	<1.0	<1.0																																																																																											
7	NH ₃	µg/m ³	26	33	16	21																																																																																											
8	CO	µg/m ³	1.04	1.12	0.72	0.97																																																																																											
9	Ozone (O ₃)	µg/m ³	31	37	21	28																																																																																											
10	Benzo(a) Pyrene	Ng/m ³	<0.5	<0.5	<0.5	<0.5																																																																																											
11	As	Ng/m ³	<0.25	<0.25	0.25	<0.25																																																																																											
12	Ni	Ng/m ³	<5.0	6.4	<5.0	<5.0																																																																																											

4	Consumption of cooling water shall be reduced due to phasing out of blooming mill. Recycle and reuse of secondary cooler water through re-circulation shall be ensured. Effort shall be made to adopt 'Zero' discharge except during occasional blowdown.	<p>Due to progressive phasing out of Blooming mill & other water conservation measures, cooling water consumption in the plant has been reduced considerably during last three years :-</p> <p>Quantity of cooling water being used annually for the last 3 years:</p> <table border="1" data-bbox="1058 386 1593 599"> <thead> <tr> <th colspan="3">Cooling Water Consumption (m³)</th> </tr> <tr> <th>2016-17</th> <th>2017-18</th> <th>2018-19</th> </tr> </thead> <tbody> <tr> <td>13,262,721</td> <td>12,153,710</td> <td>11,073,480</td> </tr> </tbody> </table> <p>Cooling water consumption has been reduced by 2.2million m³ /year over last three years. The Specific water consumption has reduced from 3.78 m³/TCS to 3.23 m³/TCS over last three years. (TCS :- Ton of Crude Steel)</p> <p>Action has been initiated for recirculation of waste water from Outfall 1, 2, 3& 5to achieve zero discharge from the plant.</p>	Cooling Water Consumption (m ³)			2016-17	2017-18	2018-19	13,262,721	12,153,710	11,073,480															
Cooling Water Consumption (m ³)																										
2016-17	2017-18	2018-19																								
13,262,721	12,153,710	11,073,480																								
5	Recycling of scale and scrap in Sinter plant shall be ensured. No solid waste shall be disposed off outside the premises.	<p>100 % recycling of scale in Sinter plant is being done. Scrap is being salvaged through magnetic collector and continuously charged in Blast Furnace & Steel Melting Shop.</p> <p>Type and quantities of Solid waste generated and mode of their utilization during Apr-Sept'19:-</p> <p style="text-align: right;">Unit in Metric Ton</p> <table border="1" data-bbox="852 1062 1793 1422"> <thead> <tr> <th>S. N.</th> <th>Product</th> <th>Generation</th> <th>Mode of Disposal</th> </tr> </thead> <tbody> <tr> <td>1</td> <td>BF Slag</td> <td>418572</td> <td>Sold to cement manufacturers & used for road making</td> </tr> <tr> <td>2</td> <td>BF Flue Dust</td> <td>5455</td> <td>Sold to market</td> </tr> <tr> <td>3</td> <td>BF Sludge</td> <td>4346</td> <td>Used for land filling</td> </tr> <tr> <td>4</td> <td>BOF Slag</td> <td>151066</td> <td>Used as flux for iron making, sinter making & steel making and used for rail ballast and road making</td> </tr> <tr> <td>5</td> <td>BOF Sludge</td> <td>17868</td> <td>Used in sinter plant</td> </tr> </tbody> </table>	S. N.	Product	Generation	Mode of Disposal	1	BF Slag	418572	Sold to cement manufacturers & used for road making	2	BF Flue Dust	5455	Sold to market	3	BF Sludge	4346	Used for land filling	4	BOF Slag	151066	Used as flux for iron making, sinter making & steel making and used for rail ballast and road making	5	BOF Sludge	17868	Used in sinter plant
S. N.	Product	Generation	Mode of Disposal																							
1	BF Slag	418572	Sold to cement manufacturers & used for road making																							
2	BF Flue Dust	5455	Sold to market																							
3	BF Sludge	4346	Used for land filling																							
4	BOF Slag	151066	Used as flux for iron making, sinter making & steel making and used for rail ballast and road making																							
5	BOF Sludge	17868	Used in sinter plant																							

		<table border="1"> <tr> <td>6</td> <td>Mill Scale</td> <td>22060</td> <td>Used in sinter plant</td> </tr> <tr> <td>7</td> <td>Lime Fines</td> <td>13635</td> <td>Used in sinter plant</td> </tr> <tr> <td>8</td> <td>Waste refractory</td> <td>1805</td> <td>Sold to refractory manufacturers</td> </tr> <tr> <td>9</td> <td>Cinder</td> <td>2412</td> <td>Sold to market</td> </tr> <tr> <td>10</td> <td>Sinter plant ESP Dust</td> <td>73796</td> <td>Used in sinter plant</td> </tr> </table>	6	Mill Scale	22060	Used in sinter plant	7	Lime Fines	13635	Used in sinter plant	8	Waste refractory	1805	Sold to refractory manufacturers	9	Cinder	2412	Sold to market	10	Sinter plant ESP Dust	73796	Used in sinter plant
6	Mill Scale	22060	Used in sinter plant																			
7	Lime Fines	13635	Used in sinter plant																			
8	Waste refractory	1805	Sold to refractory manufacturers																			
9	Cinder	2412	Sold to market																			
10	Sinter plant ESP Dust	73796	Used in sinter plant																			
6	All the recommendations mentioned in the Corporate Responsibility for Environmental Protection (CREP) of CPCB shall be implemented.	Compliance to CREP guidelines given at Annexure- I																				
7	Rainwater harvesting measures shall be adopted. The company shall harvest the rainwater from the roof tops and storm water drains to recharge the ground water and use the same water for the various activities of the project to conserve fresh water.	<p>As per the guidelines issued by West Bengal Pollution Control Board to Durgapur Steel Plant, water bodies must be developed for storing of rainwater and recharging of groundwater is not permitted.</p> <p>DSP has build up different water bodies/ponds in steel township & surrounding villages under CSR project besides DSP's main water reservoir at Waria.</p> <p>Surface Area wise details are given below :-</p> <table> <tr> <td>Main Water Reservoir</td> <td>: 8,50,000 m²</td> </tr> <tr> <td>MKM Park Lake</td> <td>: 2,80,000 m²</td> </tr> <tr> <td>Waterbody at Vasundhara</td> <td>: 25,000 m²</td> </tr> <tr> <td>Pond at Dampara</td> <td>: 728 m²</td> </tr> <tr> <td>Pond at Akandara</td> <td>: 1,200 m²</td> </tr> <tr> <td>Check-Dam at Baganpara</td> <td>: 3,472 m²</td> </tr> <tr> <td>Pond at B-Zone Park</td> <td>: 8,190 m²</td> </tr> </table>	Main Water Reservoir	: 8,50,000 m ²	MKM Park Lake	: 2,80,000 m ²	Waterbody at Vasundhara	: 25,000 m ²	Pond at Dampara	: 728 m ²	Pond at Akandara	: 1,200 m ²	Check-Dam at Baganpara	: 3,472 m ²	Pond at B-Zone Park	: 8,190 m ²						
Main Water Reservoir	: 8,50,000 m ²																					
MKM Park Lake	: 2,80,000 m ²																					
Waterbody at Vasundhara	: 25,000 m ²																					
Pond at Dampara	: 728 m ²																					
Pond at Akandara	: 1,200 m ²																					
Check-Dam at Baganpara	: 3,472 m ²																					
Pond at B-Zone Park	: 8,190 m ²																					
8	Necessary other statutory clearances from other concerned Departments including 'No Objection Certificate' from the WBPCB shall be obtained.	'No Objection Certificate' from the WBPCB obtained. All other statutory clearances from concerned departments are being renewed regularly.																				

9	Pollution load due to expansion / modernization of the project after installation of Bloom caster and Coal Dust Injection (CDI) system in Blast Furnace no. 3 & 4 shall be assessed and a report shall be submitted to the Ministry and its Regional Office at Bhuvaneshwar/ CPCB/ SPCB.	<p>Pollution load after installation of Bloom caster & Coal Dust Injection (CDI) system and due to other pollution control measures has shown a reducing trend over the last four years. The particulate emission load and effluent load of DSP for the last four years are given below :-</p> <table border="1" data-bbox="842 318 1944 534"> <thead> <tr> <th></th> <th>2015-16</th> <th>2016-17</th> <th>2017-18</th> <th>2018-19</th> </tr> </thead> <tbody> <tr> <td>Particulate Emission Load (Kg/TCS)</td> <td>0.6933</td> <td>0.6918</td> <td>0.6906</td> <td>0.6831</td> </tr> <tr> <td>Effluent Load (Kg/TCS)</td> <td>0.085</td> <td>0.0838</td> <td>0.0812</td> <td>0.0785</td> </tr> </tbody> </table>		2015-16	2016-17	2017-18	2018-19	Particulate Emission Load (Kg/TCS)	0.6933	0.6918	0.6906	0.6831	Effluent Load (Kg/TCS)	0.085	0.0838	0.0812	0.0785
	2015-16	2016-17	2017-18	2018-19													
Particulate Emission Load (Kg/TCS)	0.6933	0.6918	0.6906	0.6831													
Effluent Load (Kg/TCS)	0.085	0.0838	0.0812	0.0785													
10	The company shall undertake eco-development measures including community welfare measures in the project area.	<p>Extensive effort has been given for eco-development through afforestation. The details have been given in the prescribed format attached as Annexure -II.</p> <p>DSP is having laid down policy under Corporate Social Responsibility and actions are being taken as per the policy. Detailed activities/projects undertaken are given in Annexure-III.</p> <p>Around Rs. 216.3 Lakhs has been spent for CSR projects during the year 2018-19.</p> <p>SA 8000 : 2008 “ The Social Accountability Standards” certification done by DNV.</p>															

II. General Conditions :

S.N.	Conditions	Compliance Status																											
1	The project authority shall adhere to the stipulations made by West Bengal Pollution Control Board (WBPCB) and State Government.	All the stipulations given by West Bengal Pollution Control Board are being strictly adhered to.																											
2	No further expansion or modification of the plant shall be carried out without prior approval of this Ministry.	This will be adhered to.																											
3	The overall noise levels in and around plant area shall be kept well within the standards (85 dBA) by providing noise control measures including acoustic hoods, silencers, enclosures etc. on all sources of noise generation. The ambient noise levels shall conform to the standards prescribed under Environmental (Protection) Act, 1986 Rules, 1989 viz. 75 dBA (day time) and 70 dBA (night time).	<p>Necessary measures have been taken to control noise level within the standards (85 dBA) in and around plant. In various units, noise levels are regularly being monitored and monthly reports are being submitted to CPCB & WBPCB.</p> <p>Noise level monitoring report:</p> <p style="text-align: center;">Work Zone Noise</p> <table border="1" style="margin-left: auto; margin-right: auto;"> <thead> <tr> <th>Sl. No.</th> <th>Location</th> <th>Noise Level Leq (dB(A))</th> </tr> </thead> <tbody> <tr> <td>1</td> <td>Oxygen plant</td> <td>82.1</td> </tr> <tr> <td>2</td> <td>Blast Furnace</td> <td>79.7</td> </tr> <tr> <td>3</td> <td>Turbines (OPP)</td> <td>81.4</td> </tr> <tr> <td>4</td> <td>OPP (other areas)</td> <td>74.3</td> </tr> <tr> <td>5</td> <td>Mills (Rolling / forgoing)</td> <td>80.6</td> </tr> <tr> <td>6</td> <td>SMS</td> <td>72.4</td> </tr> <tr> <td>7</td> <td>SP</td> <td>75.1</td> </tr> <tr> <td>8</td> <td>Coke-oven area</td> <td>73.2</td> </tr> </tbody> </table>	Sl. No.	Location	Noise Level Leq (dB(A))	1	Oxygen plant	82.1	2	Blast Furnace	79.7	3	Turbines (OPP)	81.4	4	OPP (other areas)	74.3	5	Mills (Rolling / forgoing)	80.6	6	SMS	72.4	7	SP	75.1	8	Coke-oven area	73.2
Sl. No.	Location	Noise Level Leq (dB(A))																											
1	Oxygen plant	82.1																											
2	Blast Furnace	79.7																											
3	Turbines (OPP)	81.4																											
4	OPP (other areas)	74.3																											
5	Mills (Rolling / forgoing)	80.6																											
6	SMS	72.4																											
7	SP	75.1																											
8	Coke-oven area	73.2																											

		<p style="text-align: center;">Ambient Noise (at the boundary line of the plant)</p> <table border="1" style="margin-left: auto; margin-right: auto;"> <thead> <tr> <th rowspan="2">Sl. No.</th> <th rowspan="2">Location</th> <th colspan="2">Leq (dB (A))</th> </tr> <tr> <th>Day time</th> <th>Night time</th> </tr> </thead> <tbody> <tr> <td>1</td> <td>Main Gate</td> <td>68.4</td> <td>62.3</td> </tr> <tr> <td>2</td> <td>Tamla Gate</td> <td>66.7</td> <td>57.1</td> </tr> <tr> <td>3</td> <td>Gate No.2</td> <td>62.5</td> <td>55.4</td> </tr> <tr> <td>4</td> <td>Waria Gate</td> <td>59.2</td> <td>52.8</td> </tr> </tbody> </table> <p style="text-align: center;">Copies of the report enclosed</p>	Sl. No.	Location	Leq (dB (A))		Day time	Night time	1	Main Gate	68.4	62.3	2	Tamla Gate	66.7	57.1	3	Gate No.2	62.5	55.4	4	Waria Gate	59.2	52.8																	
Sl. No.	Location	Leq (dB (A))																																							
		Day time	Night time																																						
1	Main Gate	68.4	62.3																																						
2	Tamla Gate	66.7	57.1																																						
3	Gate No.2	62.5	55.4																																						
4	Waria Gate	59.2	52.8																																						
4	<p>Proper house keeping and adequate occupational health programmes shall be taken up.</p>	<p>A house keeping committee is overlooking the overall housekeeping of DSP. Lots of jobs like road widening, fencing and garden development , tree plantation, regular cleaning and sweeping of roads, repair and painting of building and structures etc. are being done regularly.</p> <p>DSP has separate Occupational Health department solely responsible to carry out occupational health programmes. DSP is also certified to OHSAS 18000 and best practices being followed for occupational health and safety.</p> <p>Occupational health surveillance report for the period Apr- Sept'19 :-</p> <table border="1" style="margin-left: auto; margin-right: auto;"> <thead> <tr> <th>Sl. No.</th> <th>Parameter</th> <th>Total (Nos.)</th> </tr> </thead> <tbody> <tr> <td>1.</td> <td>OHS Emergency</td> <td>10090</td> </tr> <tr> <td>2.</td> <td>Periodic Medical Examination</td> <td>3306</td> </tr> <tr> <td>3.</td> <td>Vision Testing</td> <td>2853</td> </tr> <tr> <td>4.</td> <td>Biochemistry</td> <td>13556</td> </tr> <tr> <td>5.</td> <td>Pathological Test</td> <td>159</td> </tr> <tr> <td>6.</td> <td>Pulmonary Function Test</td> <td>3311</td> </tr> <tr> <td>7.</td> <td>Audio Test</td> <td>3058</td> </tr> <tr> <td>8.</td> <td>ECG</td> <td>38</td> </tr> <tr> <td>9.</td> <td>X-Ray</td> <td>39</td> </tr> <tr> <td>10.</td> <td>Hygiene Survey</td> <td>06</td> </tr> <tr> <td>11.</td> <td>Hygiene Locations</td> <td>06</td> </tr> <tr> <td>12.</td> <td>Training</td> <td>118</td> </tr> </tbody> </table>	Sl. No.	Parameter	Total (Nos.)	1.	OHS Emergency	10090	2.	Periodic Medical Examination	3306	3.	Vision Testing	2853	4.	Biochemistry	13556	5.	Pathological Test	159	6.	Pulmonary Function Test	3311	7.	Audio Test	3058	8.	ECG	38	9.	X-Ray	39	10.	Hygiene Survey	06	11.	Hygiene Locations	06	12.	Training	118
Sl. No.	Parameter	Total (Nos.)																																							
1.	OHS Emergency	10090																																							
2.	Periodic Medical Examination	3306																																							
3.	Vision Testing	2853																																							
4.	Biochemistry	13556																																							
5.	Pathological Test	159																																							
6.	Pulmonary Function Test	3311																																							
7.	Audio Test	3058																																							
8.	ECG	38																																							
9.	X-Ray	39																																							
10.	Hygiene Survey	06																																							
11.	Hygiene Locations	06																																							
12.	Training	118																																							

5	A separate environmental management cell to carry out various management and monitoring functions shall be setup under the control of Senior Executive.	<p>Already exists. The organization structure of Environment Control Department consist of Chief General Manager(Environment& Utilities), two GMs, one DGM, one AGM and one Dy. Manager with average experience of 20 years. The Air and Water laboratory is manned by 6 experienced senior analysts.</p> <p>Names of Officers of Environment Control Deptt. as per hierarchy:</p> <table border="1" data-bbox="926 386 1906 862"> <thead> <tr> <th>Sl. No.</th> <th>Name</th> <th>Designation</th> <th>Contact Details (e-mail id & mobile no.)</th> </tr> </thead> <tbody> <tr> <td>1.</td> <td>S K Kataria</td> <td>CGM</td> <td>sk.katariya@saildsp.co.in, 9434792988</td> </tr> <tr> <td>2.</td> <td>A Majumdar</td> <td>GM</td> <td>asokdsp@saildsp.co.in, 9434791325</td> </tr> <tr> <td>3.</td> <td>S Dey</td> <td>GM</td> <td>santanudey@saildsp.co.in, 9434792471</td> </tr> <tr> <td>4.</td> <td>S Sarkar</td> <td>DGM</td> <td>dspecdss@saildsp.co.in, 9434791926</td> </tr> <tr> <td>5.</td> <td>S Roy Sarkar</td> <td>AGM</td> <td>srs.sail@saildsp.co.in, 9434791920</td> </tr> <tr> <td>6.</td> <td>R Chakraborty</td> <td>Dy. Manager</td> <td>r.maji@saildsp.co.in, 9434791498</td> </tr> </tbody> </table>	Sl. No.	Name	Designation	Contact Details (e-mail id & mobile no.)	1.	S K Kataria	CGM	sk.katariya@saildsp.co.in, 9434792988	2.	A Majumdar	GM	asokdsp@saildsp.co.in, 9434791325	3.	S Dey	GM	santanudey@saildsp.co.in, 9434792471	4.	S Sarkar	DGM	dspecdss@saildsp.co.in, 9434791926	5.	S Roy Sarkar	AGM	srs.sail@saildsp.co.in, 9434791920	6.	R Chakraborty	Dy. Manager	r.maji@saildsp.co.in, 9434791498
Sl. No.	Name	Designation	Contact Details (e-mail id & mobile no.)																											
1.	S K Kataria	CGM	sk.katariya@saildsp.co.in, 9434792988																											
2.	A Majumdar	GM	asokdsp@saildsp.co.in, 9434791325																											
3.	S Dey	GM	santanudey@saildsp.co.in, 9434792471																											
4.	S Sarkar	DGM	dspecdss@saildsp.co.in, 9434791926																											
5.	S Roy Sarkar	AGM	srs.sail@saildsp.co.in, 9434791920																											
6.	R Chakraborty	Dy. Manager	r.maji@saildsp.co.in, 9434791498																											
6	Rs. 4.05 Crores earmarked towards environmental pollution control measures shall be judiciously used to implement the conditions stipulated by the Ministry of Environment and Forests as well as the State Government. The funds so provided shall not be diverted for any other purpose.	<p>The full amount has been spent towards pollution control measures for Bloom Caster, Ladle Furnace and CDI units.</p> <p>Total amount spent on various environment protection measures through out the plant during last 3 years is as follows: (Figs. In Rs. Crores)</p> <table border="1" data-bbox="1077 1105 1938 1179"> <thead> <tr> <th>Year</th> <th>2016-17</th> <th>2017-18</th> <th>2018-19</th> </tr> </thead> <tbody> <tr> <td>Expenditure</td> <td>30.98</td> <td>13.12</td> <td>17.97</td> </tr> </tbody> </table>	Year	2016-17	2017-18	2018-19	Expenditure	30.98	13.12	17.97																				
Year	2016-17	2017-18	2018-19																											
Expenditure	30.98	13.12	17.97																											
7	The Regional Office of this Ministry at Bhuvaneshwar/ CPCB/ SPCB shall monitor the stipulated conditions. A six monthly compliance report and the monitored data along with statistical interpretation shall be submitted to them regularly.	Six monthly compliance report is being sent to MoEF, Bhubaneswar and monthly monitoring reports for the existing units are being sent to CPCB/ WBPCB. Six monthly compliance report is also available at SAIL's website.																												

8	The Project Authorities shall inform the Regional Office as well as the Ministry, the date of financial closure and final approval of the project by the concerned authorities and the date of commencing the land development work.	Project already commissioned.
9	The Project Proponent shall inform the public that the project has been accorded environmental clearance by the Ministry and copies of the clearance letter are available with West Bengal Pollution Control Board /Committee and may also be seen at Website of Ministry of Environment and Forests at http://envfor.nic.in . This should be advertised within seven days from the date of issue of the clearance letter at least in two local newspapers that are widely circulated in the region of which one shall be in the vernacular language of the locality concerned and a copy of the same shall be forwarded to the Regional Office at Bhubaneswar.	Done. The same was sent to MOEF , Bhubaneswar also.

Compliance to CREP guidelines

1. Coke Oven Plants

- PLD, PLL and PLO are all within norm.

Battery No.	PLD (%)	PLL (%)	PLO (%)	Charging emission (sec/ charge)
Battery No. 1	4.28	0.61	1.74	61
Battery No. 2	3.08	0.28	0.86	35
Battery No. 5	2.76	0.47	1.03	30
Battery No. 6	3.35	0.55	1.33	54

- Rebuilding of Coke Oven Batteries

Bat # 1 Rebuilding – To be taken up from Feb' 2021

Bat # 2 Rebuilding – Completed

Bat # 3 Rebuilding – Cold Repair from Apr'2017 to Sept'2020

Bat # 4 Rebuilding – Phased out

Bat # 5 Rebuilding – Completed

Bat # 6 Rebuilding - Cold and Hot repair from March'2016 to Jun'2017;
Rebuilding planned from Oct'2021

2. Steel Melting Shop

Fugitive Emissions :

Reduction level at present is 85 % through the following actions:

- a. Mouth jam cleaning being carried out on requirement basis instead of opportunity basis to result proper sealing of skirt over converter mouth
 - b. Iron ore & dolomite being charged in small batches instead of 500 kg or 1 ton
 - c. Scrubber cleaning being done after every 250- 300 heats
 - d. To have proper suction and to reduce puffing at converter mouth gas flow being maintained by running ID fan at a speed of +1300 rpm
- **100 % Reduction by Installation of Dog House- Order placed on M/s SMS GmbH, Germany on 30.01.2019. Completion will take 20 months from order placement.**

3. Blast Furnace

Direct inject of reducing agents :

- CDI in operation in all the three Blast Furnaces

4. Solid Waste/ Hazardous Waste Management

Utilisation of SMS/ BF Slag during 2019-20 (H1) :

Waste	Generation (T)	Utilisation (T)	% Utilisation
BOF Slag	151066	104502	69.2
BF Slag	418572	418572	100
Total	569638	523074	91.8

Efforts to enhance BOF slag utilization :

- Efforts taken for utilization of weathered BOF/Steel Slag for road making by NRRDA under Pradhan Mantri Gram Sadak Yojna .

Hazardous Wastes

- Utilisation of tar sludge/ ETP sludge :

Tar sludge and ETP sludge are blended with coal and charged into Coke Oven Batteries

- Inventorisation of hazardous waste :

Being done as per Hazardous Waste (M & H) Rules

5. Water Conservation/ Water Pollution

- Specific Water consumption for 2019-20 (H1) is 3.24 m³/tcs (<5 m³/tcs)

- CO-BP effluent treatment plant is running efficiently and meeting effluent discharge standards

Location of the sampling point	Parameters monitored (mg/l, except pH)							
	pH	TSS	Phenol	Cyanide as CN ⁻	BOD	COD	Amm. Nitrogen	O & G
COBP Effluent Outlet to BOD plant	7.5	34	0.56	0.148	16.8	160	27	<6

6. Installation of Continuous Stack and AAQ systems

- Installation of Continuous stack monitoring system :

Continuous Stack Monitoring systems installed and commissioned in all 37 no. stacks with online data transmission to CPCB serversince February'2019.

- Online ambient air quality monitoring station :

- Commissioned in March 2011 in DSP township.
- On-line data transfer on real time basis is being done to the CPCB server from the CAAQM Station

7. Efficient functioning of pollution control equipment

Pollution control equipments are being maintained and run efficiently. Compliance report in this regard is being submitted to CPCB every quarter.

8. Life Cycle Assessment (LCA) study recommendations

Raw Material usage

- Sinter in BF burden increased to around 70 %
- Recycling of iron ore fines, mill scales & lime fines being done
- LD slag is being used in BF, SP and in other areas
- CDI commissioned in all BFs

Improvement in Iron & Steel Making Process

- 100 % steel production through LD route
- 100 % steel processed through continuous casting

Clean Technology Development

- CDI in Blast Furnaces-2, 3 & 4
- Bell Less Top at BF-3
- Curtain Flame ignition system for ignition of sinter mix at Sinter Plant

Integrated energy management

- By-product gases are being used for power generation, Rolling mill reheating furnaces etc.
- Energy intensive Blooming & Billet Mills have been phased out and replaced by energy efficient production through Caster route

Integrated waste water management

- Water consumption 3.24 m³/tcs
- Waste water treated in effluent treatment plants of Coke Oven, Blast Furnace, Continuous Casting Plant, Rolling Mills etc. and re-circulated back into process

9. Clean Technology Measures

- Castable runners installed in Blast Furnaces

- Reuse of the waste containing flux & ferrous waste. BOF Slag is being used in BF, SP, Foundry and mill scales, lime fines is used for sinter making. Scrap is being charged in Blast Furnace and BOF.

- Reduction of Green House Gases

By-product gases are being used as fuel and for power generation and continuous efforts are being made to reduce power consumption

- Resource conservation

Waste utilization & water consumption have improved

Year	Waste Utilisation	Water Consumption
	(%)	(M ³ /TCS)
2017-18	92.7	3.29
2018-19	93.6	3.23

- Up-gradation of environment monitoring laboratories and training

Environment Laboratory is ISO 14001 certified and equipped with all latest instruments

- Improve overall House Keeping

House keeping has improved. Further improvement and beautification jobs are taken up regularly.

Annexure-II

FORMAT FOR PROVIDING PARTICULARS ON GREEN BELT/PLANTATION
UNDER F© ACT 1980 AND E(p) ACT 1986

1.	a) Name of the Project	Expansion-cum-modernisation of Durgapur Steel Plant
	b) Evt. /Forest Clearance Nos.	EC letter no. J-11011/492/2007-IA-II(I) dated 10.09.2007
2.	Location, Block/Sub. Divn./Dist/State	Faridpur, Burdwan, Durgapur, West Bengal
3.	Address for communication	Chief General Manager (Env. & Utilities), Durgapur Steel Plant, Durgapur – 713203
4.	Existing vegetation in the area region :	
	a) Species (trees/shrubs/grasses/climbers)	Woody plants
	b) Major prevalent species of each type	Sonajhuri (Acacia species), Teak plant, Sisoo plants, Krishna Chura&RadhaChura
5.	Land coverage by the project :	
	a) Total area under the project	20.5 hectares
	b) Area covered for basic infrastructure (roads/buildings/factory etc.)	Records not available
6.	Details about natural vegetation :	
	a) Name and number of trees/species felled	Nil
	b) Name and number of plants and species still available in the area	Nil
	c) By protecting the area will indigenous stock come up	Not applicable
	d) Extent of green belt developed	397.4 hectares (from 2009-10 to 2019-20(H1))
7.	Plantation required to be carried out as per :	

	a) Conditions of Environmental clearance in ha./ Nos.	Green belt to be developed in 250 hectare within and around the plant premises
	b) Conditions for Forest Act (c) clearance in ha. /Nos.	Not applicable
	c) Voluntarily in ha. /Nos.	-

8.	Details of plantation					
a) Total area available for plantation in each category						
i)Green Belt	ii)Dumps	iii)Back filled area	iv)Road sides	v)Block plantation		
397.4 ha	-	-	-	-		
b) Plantation details (category wise & methodology used)						
Year of Plantation	Species planted	Spacing	Height attained (in ft.)	Total area covered (in hectares)	Area still available	
2015-16	Woody plants	2.5 metres	5 – 12	72.52	n.a.	
2016-17	-do-	-do-	4 – 10	19.25	-do-	
2017-18	-do-	-do-	4 – 9	80.94	-do-	
2018-19	-do-	-do-	3 – 6	24.28	-do-	
2019-20(H1)	-do-	-do-	1- 3	9.50	-do-	
c) Survival of plantation		1 st year	2 nd year	3 rd year	4 th year	5 th year
		2015-16	2016-17	2017-18	2018-19	2019-20(H1)
- Total plantation (No.)		115900	30800	140000	40000	18000
- Survival (No.)		98585	26193	118860	38400	17460
- Survival (%)		85.06	85.04	84.90	96.00	97.00
9.	Agency carrying out plantation and maintenance	i) Horticulture & Social Forestry Department, Durgapur Steel Plant ii) Divisional Forest Office, Govt. of West Bengal, Bidhan Nagar, Durgapur				

10.	Financial details (year wise) plantation wise and item wise			
Sl. No.	Year	Funds allocated (Rs. Lakhs)	Expenditure made (Rs. Lakhs)	Average cost of each surviving plant (in Rs.)
1.	2015-16	23.36	23.36	23.69
2.	2016-17	18.81	18.81	71.81
3.	2017-18	25	25	21.03
4.	2018-19	24	24	62.5
5.	2019-20(H1)	4.5	4.5	25.77
11.	Inspection of plantation by field experts and their comments and follow up actions		Records not available	
12.	Remarks/ any other information		Plantation target for 2019-20 is 50,000 nos.	

Corporate Social Responsibility

Sl	Sector	CSR Activities / Projects
1	Education	Running and management of a Primary School – SAIL KanyaShikshaNiketan – from April 2019 to March 2020 for underprivileged / BPL girl child.
2	Education	Educational activities at the Model Steel Villages (MSVs)
3	Healthcare	Regular Free Health Check-up Camps at all the 11 MSVs of DSP.
4	Healthcare	Running of a Free Medical Unit (called NIVEDITA) at DSP Township
5	Healthcare	Regular Free Health Check-up Camps at all the 6 Peripheral Villages.
6	Healthcare	Running of Free Mother & Child Care Unit at DSP MahilaSamaj premises for the period from April 2019 to March 2020.
7	Healthcare	Free Eye Camp at DSP MahilaSamaj premises
8	Healthcare	Free Health Check up Camps at SAIL KanyaShikshaNiketan and Durgapur Handicapped Happy Home
9	Livelihood Generation / Vocational Training	Running of Vocational Training Institute (Shilpangan) for unemployed youth including women for livelihood generation on Mobile Repair, Fabrication, Computer Hardware & Software, House Wiring etc. Running of technical courses in Healthcare services area, e.g. Physiotherapy, Pathological Lab & ECG Technician courses at NIVEDITA.

10	Women Empowerment	Running of Vocational Training courses on Dress Making, Garments Designing & Embroidery, Hair and Skin Care for women for the period from April 2019 to March 2020.
11	Rural Development	Repair, Maintenance jobs including minor construction and procurements at 11 MSVs
12	Rural Development	Sports & Cultural activities at MSVs.
13	Art & Culture	Running & Maintenance of Durgapur Museum
14	Art & Culture	Durgapur Grameen Nritya Sangeet Pratiyogita
15	Sports	Grameen Football & Kabaddi Pratiyogita
16	Sports	Development of Football Grounds at Peripheral Villages of DSP
17	Environment	Removal of Plastic Wastes from Steel Township for the period from April 2019 to March 2020.
18	Environment	Development and Maintenance at Vasundhara – The SAIL Bio Diversity Park, including Plantation and Strengthening of Embankment of Waterbody at Theme Park

Contact Person :

Sri Asok Majumdar

Dy. General Manager

Environment Control Department

Durgapur Steel Plant

Durgapur – 713203 (W.B)